

02/05/2002

PROJECT	Engineer	DESIGN		CONSTRUCTION (ORIGINAL)		CONSTRUCTION (REVISED)		PROGRESS - ACTION ITEMS - REMARKS
		START DATE	FINISH DATE	START DATE	FINISH DATE	START DATE	FINISH DATE	
McNeil Road (County Line/McNeil Cutoff to proposed SH 45)	Gray Jansing	4/3/01	7/1/02	8/1/02	2/2/04	8/1/02	2/2/04	Review of 30% plans completed, comments sent to Consultant. Hydraulic report comments being addressed. Awaiting decision on selected alignment in order to proceed. Need direction on how stormwater will be handled on Austin White Lime property (re: Round Rock stormwater detention).
Parmar Lane South (FM 1431 to FM 2243) (FM 2243 to SH 29)	TC&B	5/8/01	2/3/03 6/2/03	5/1/02 8/5/02	2/3/03 7/18/03	5/1/02 10/1/02	2/4/03 9/15/03	TC&B to prepare clearing and grubbing contract to start in May/June of 2002. Contract will be for entire project, special provisions will limit Contractor to entry to tracts outside the habitat area. Utility relocations to be performed by September. Start roadway construction thereafter. Schematic design is nearing completion on north segment.
Parmar Lane North (SH 29 to FM 2338)	PBS&J	3/26/01	12/31/02	3/3/03	9/3/04	3/3/03	9/3/04	Prepared list of stakeholders and exhibits for stakeholders meetings. Met with Geotech to discuss location of borings at bridge locations. Will coordinate with Geotech and Acl in field for final locations. WA#3 approved in order to obtain survey in the bird habitat areas before March 1, 2002. Public meeting will be held sometime in March.
Pond Springs Road/Turtle Rock Road	WHM/ Huggins	11/6/01	3/1/02	11/6/01	3/1/02	1/3/02	4/30/02	Project under construction. Waiting on delivery of signal poles for installation - also final striping.
River Bend Oaks Subdivision	Haynie	5/2/01	11/9/01	1/8/02	4/4/02	3/1/02	5/14/02	Bid 1/17/02. 7 bidders responded - low bid \$440,000 - approx. \$10,000 under Engrs. Est. Haynie is doing the Construction Observation
SH 29 at FM 1869 (Traffic Signal)	Huggins - Seiler	3/2/01	12/20/01	4/1/02	7/12/02	5/1/02	8/20/02	Responding to TXDOT review comments.
US 79/CR 110 to Milam County Line) Section 1 (CR 100 to Hutto) Section 2 (Hutto to Taylor)	Carter & Burgess	4/9/01	2/3/03	3/14/2003 Subject to TXDOT funding	6/4/04	3/14/03	6/4/04	Section 1 - Revising schematic design to address review comments; will submit next week to HNTB & TXDOT. Section 2 - Schematic design will be submitted in 2 weeks. Continue to work on environmental document for all sections.
Wyoming Springs South (RM 620 to McNeil Road)	Baker-Aiken	2/1/02	6/27/02	3/13/03	3/24/04	3/13/03	3/24/04	4C funding (\$5.0 million) recommended by CAMPO. Preliminary survey and environmental is underway.
Wyoming Springs North (FM 1431 to Sam Bass Road/Brushy Creek)	Haynie	8/2/01	6/21/02	3/1/02	8/30/02	9/3/02	3/4/03	Working with landowners on ROW north of Sam Bass. Revising design contract to include Brushy Creek bridge.