

**AGENDA ITEM 19**

Consider approving Change Order No. 6 for D.B. Wood Extension for \$204,742.72.

Moved: **Commissioner Hays**

Seconded: **Commissioner Heiligenstein**

Motion: To approve Change Order No. 6 for D.B. Wood Extension for \$204,742.72 to Austin Bridge & Road, Inc.

Vote: 5 - 0

< Attachment >

### WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 6

1. CONTRACTOR: Austin Bridge & Road, Inc.
2. Change Order Work Limits: Sta. 106+30 to Sta. 114+75
3. Type of Change(on federal-aid non-exempt projects): Major (Major/Minor)
4. Reasons: 3B (3 Max. - In order of importance - Primary first)

Project:	<u>02WC404</u>
Roadway:	<u>DB Wood</u>
Purchase Order Number:	<u>02WC404</u>

**5. Describe the work being revised:**

For the addition of roadway, drive entrance and future traffic signal for property owner (Georgetown Church of Christ) at DB Wood and SH 29. Improvements result from additional traffic volumes related to DB Wood improvement project. Time extension to compensate contractor for all additional work delays through March 20, 2003.

6. Work to be performed in accordance with Items: See Items listed on following pages.
7. New or revised plan sheet(s) are attached and numbered: See Sheet No. 1-9.
8. New general notes to the contract are attached: ☐ Yes ☒ No

9. New Special Provisions to Item N/A No. N/A. Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

<p><small>The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change.</small></p> <p>THE CONTRACTOR _____ Date _____</p> <p>By _____</p> <p>Typed/Printed Name _____</p> <p>Typed/Printed Title _____</p>	<p><b>The following information must be provided</b></p> <p>Time Ext. #: <u>5</u> Days added on this CO: <u>150</u></p> <p>Amount added by this change order: <u>\$204,742.72</u></p>
---	---

**RECOMMENDED FOR EXECUTION:**

\_\_\_\_\_  
Project Manager Date \_\_\_\_\_  
Construction Observer

\_\_\_\_\_  
Design Engineer Date \_\_\_\_\_

\_\_\_\_\_  
Program Manager Date \_\_\_\_\_

Design Engineer's Seal:

\_\_\_\_\_  
County Commissioner Precinct 1 Date \_\_\_\_\_  
☐ APPROVED ☐ REQUEST APPROVAL

\_\_\_\_\_  
County Commissioner Precinct 2 Date \_\_\_\_\_  
☐ APPROVED ☐ REQUEST APPROVAL

\_\_\_\_\_  
County Commissioner Precinct 3 Date \_\_\_\_\_  
☐ APPROVED ☐ REQUEST APPROVAL

\_\_\_\_\_  
County Commissioner Precinct 4 Date \_\_\_\_\_  
☐ APPROVED ☐ REQUEST APPROVAL

John C. Daifler 4-1-03  
County Judge Date  
APPROVED





**WILLIAMSON COUNTY, TEXAS**

**CHANGE ORDER NUMBER: 6**

### **Advance Funding Agreement (Third Party Funding) Information**

***This form is used when the subject change order involves funding by a source other than Williamson County.***

1. Outside funding provided by:

(Outside Entity's Legal Name)

**2. Type of outside funding agreement for this change: [ Check one ]**

☐ Existing      ☐ Amended      ☐ New

**Project:** 02WC404

Roadway: DB Wood

**Contract Number:** \_\_\_\_\_

**3. Indicate the type and amount of funding:**

☐ Fixed Price (Lump Sum) (Estimated Amount: \_\_\_\_\_)

☐ Actual Cost

**(a) Contract Items (Bid Items):**

(b) E&C\*: (a) x \_\_\_\_\_ [enter %]= \_\_\_\_\_ \$0.00

(c) Indirect Cost:  $(a+b) \times$  [enter %] = \$0.00

<b>TOTAL</b>	<b>\$0.00</b>
--------------	---------------

**Use as needed:**

I hereby approve the modifications covered by Form CO for this Change Order and agree to finance the additional costs, if any, as reflected by this form.

Advance Funding	Date
-----------------	------

By \_\_\_\_\_

Type/Printed Name

Typed/Printed Title

- The percentage (%) for E&C (Engineering and Contingencies) charges varies from project to project from approximately 6% to 11% depending on the contract amount of the project. Projects with higher contract amount will have the lower rate of E&C charge. For a specific project, E&C rate (%) can be derived from the cost of "Engineering and Contingencies" in the "Estimated Cost" of the project.

**Advance Funding for this Change Order has been arranged:**

County Judge \_\_\_\_\_ Date \_\_\_\_\_

Typed/Printed Name: \_\_\_\_\_

## CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

**AGENDA ITEM 20**

Discuss and take appropriate action on road bond program.

Paul Petrich updated the court on CR 412. He will have a change order next week to treat both sides of the roadway with graded geo-fabric.

**AGENDA ITEM 21**

Consider approving a change order authorizing complete design and finish out of the 3<sup>rd</sup> level of the Jail Addition for Faulkner, USA, the design builder.

Ed Lee discussed the proposal from Faulkner USA and recommended approval with the following recommendations: The notice to proceed for the finish out of the 3<sup>rd</sup> level of the Jail Addition be granted with the stipulation that the quality and details of the third floor finish out shall in no way fall below the quality and details of similar areas of the original project; the County reserves the right to make reasonable minor adjustments in the final design documents; the previously approved ceiling plan and plumbing for the second level ceiling shall be used for the third level ceiling. Faulkner is asking for a 90-day contract extension for completion of the project, Ed recommended that a 45-day extension be approved.

Moved: **Commissioner Hays**

Seconded: **Judge Doerfler**

Motion: To approve a change order authorizing complete design and finish out of the 3<sup>rd</sup> level of the Jail Addition for Faulkner, USA, with the following changes:

- 1) The notice to proceed for the finish out of the 3<sup>rd</sup> level of the Jail Addition will be granted with the stipulation that the quality and details of the third floor finish out shall in no way fall below the quality and details of similar areas of the original project;
- 2) The County reserves the right to make reasonable minor adjustments in the final design documents. The previously approved ceiling plan and plumbing for the second level ceiling shall be used for the third level ceiling;
- 3) Approve a 45-day contract extension for completion of the project.

Vote: 4 – 0. **Commissioner Boatright was absent from the dais.**

< Attachment >