

**AGENDA ITEM 14**

Note in the minutes Judge Doerfler is attending a Health Benefits Conference.

Moved: **Commissioner Hays**

Seconded: **Commissioner Curlee**

Motion: To note in the minutes Judge Doerfler is attending a Health Benefits Conference.

Vote: **3 – 0**

**AGENDA ITEM 15**

Discuss and consider final plat approval of Stone Wall Ranch Subdivision, Section 1. (Pct. #2)

Moved: **Commissioner Hays**

Seconded: **Commissioner Curlee**

Motion: To grant final plat approval of Stone Wall Ranch Subdivision, Section 1. (Pct. #2)

Vote: **3 – 0**

**AGENDA ITEM 16**

Discuss and consider final plat approval of the amended plat of lots 20, 21, and 35, High Gabriel West. (Pct. #2)

Moved: **Commissioner Hays**

Seconded: **Commissioner Curlee**

Motion: To grant final plat approval of the amended plat of lots 20, 21, and 35, High Gabriel West. (Pct. #2)

Vote: **3 – 0**

<b>REGULAR AGENDA</b>
-----------------------

**AGENDA ITEM 17**

Consider approving Change Order No. 5 for Inner Loop.

Paul Petrich addressed the Court.

Moved: **Commissioner Boatright**

Seconded: **Commissioner Hays**

Motion: To approve Change Order No. 5 for Inner Loop.

Vote: **3 – 0**

< Attachment >

RECEIVED

APR 13 2004

## WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 5HNTB CORPORATION Chasco Contracting2. Change Order Work Limits: Sta. 19+00 to Sta. 95+003. Type of Change (on federal-aid non-exempt projects): Minor (Major/Minor)4. Reasons: 2J, 3E, 1A (3 Max. - In order of importance - Primary first)

5. Describe the work being revised:

2J: Differing Site Conditions - Original design called for approximately 80% of project to be lime stabilized based on geotechnical investigations. Field conditions warranted additional use of lime stabilization to mitigate expansive soils. 3E: Reduction of Future Maintenance - Additional riprap to accommodate use of block-outs for TxDOT standard installation of MBGF. 1A: Incorrect PS&E - Revised TY 2 Gates for Mr. Ferrara, per ROW Agreement.

6. Work to be performed in accordance with items: See attached7. New or revised plan sheet(s) are attached and numbered: N/A8. New general notes to the contract are attached: ☐ Yes ☒ No9. New Special Provisions to Item N/A No. N/A Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional charges for time, overhead and profit; or loss of compensation as a result of this change.

## The following information must be provided

Time Ext. #: 1 Days added on this CO: 21Amount added by this change order: \$73,363.93

THE CONTRACTOR

Date 4-13-04By [Signature]

Typed/Printed Name

W. P. BAMBRICK

Typed/Printed Title

PROJECT MANAGER

## RECOMMENDED FOR EXECUTION:

[Signature] 4-13-04  
Project Manager Date  
Construction Observer

Design Engineer Date

[Signature] 4-16-04  
Program Manager Date

Design Engineer's Seal:

County Commissioner Precinct 1 Date

☐ APPROVED☐ REQUEST APPROVAL

[Signature]  
County Commissioner Precinct 2 Date

☐ APPROVED☐ REQUEST APPROVAL

by Commissioner Greg Boatright, presiding

County Commissioner Precinct 3 Date

☐ APPROVED☐ REQUEST APPROVAL

County Commissioner Precinct 4 Date

☐ APPROVED☐ REQUEST APPROVAL

☐ APPROVED County Judge Date

**WILLIAMSON COUNTY, TEXAS**

**CHANGE ORDER NUMBER: 5**

**TABLE A: Force Account Work and Materials Placed into Stock**[illegible]**TABLE B: Contract Items**

ORIGINAL + PREVIOUSLY REVERSED						NEW		
ITEM	DESCRIPTION	UNIT	UNIT PRICE	QUANTITY	ITEM COST	QUANTITY	ITEM COST	OVERRUN/ UNDERRUN
662-0006	GATE (TY 2X12 FT)	EA	\$346.63	0.00	\$0.00	4.00	\$1,382.50	\$1,382.50
662-0610	GATE (TY 2X16 FT)	EA	\$280.00	2.00	\$560.00	0.00	\$0.00	(\$560.00)
280-0605	LIME TREAT SUBGR (DC) (6")	SY	\$2.25	31,396.00	\$70,503.75	48,610.00	\$108,822.50	\$39,318.75
280-0607	LIME (TY AXSLURRY)	TON	\$110.00	423.00	\$46,530.00	669.00	\$73,490.00	\$26,960.00
280-0007	ADDITIONAL LIME TESTING REQUIRED	LS	\$667.68	0.00	\$0.00	1.00	\$667.68	\$667.68
432-0631	RIPRAP (CONC)CL BY GUARD RAIL)	CY	\$290.00	114.00	\$29,220.00	142.50	\$32,778.00	\$9,558.00
TOTALS					\$ 143,773.75		\$217,137.68	\$73,363.93

## CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

**Williamson County Road Bond Program****Inner Loop East Extension  
Williamson County Project No. 03WC513****Change Order No. 5****Reason for Change**

This change order provides for compensation of the additional work required for existing contract items and also for the replacement of one existing item with a new item to the contract.

The original design for the project called for approximately 60% of the roadway section to be lime-stabilized based on geotechnical investigations. Additional testing of the existing soils resulted in high PI values, warranting the use of additional lime-stabilization to mitigate the expansive soil areas. The additional lime-stabilization to the project results in an increase to the contract amount of \$69,946.43 for the Lime Treatment of Subgrade, Lime Slurry and additional testing of materials.

Block-out posts were used for the entire length of the guard fence installation, per the TxDOT MBGF Standard Detail. Subsequently, the guard fence riprap width dimension was increased by 6" to accommodate for the block-outs, increasing the contract quantity for the guard fence riprap by 25%. The increase in quantity results in a \$6,555.00 increase to the contract amount.

The design plans called for a 16-ft gate at the proposed 20-ft drive entrances located at Sta. 67+00. Per Mr. Ferrara's ROW agreement, his gates were to be the width of his driveways. The single 16-ft gates were replaced by two 12-ft gates for each entrance to address the issue, resulting in a net increase to the contract in the amount of \$862.50.

**HNTB Corporation**

Brian D. Hall, P.E.

**AGENDA ITEM 18****Discuss and take appropriate action on road bond program.**

Paul Petrich and Mike Weaver addressed the Court.

**Commissioner Curlee** stated the annexation around McNeil Road by the City of Austin is limited in nature and will not impact the road bond project based on the Interlocal agreement with Travis County regarding the project. Mr. Weaver stated that the road itself should be part of the annexation to the City of Austin so that Williamson County is not forced to do the maintenance on it. **Commissioner Boatright** asked if the way the road is being built could impact this issue. Mr. Weaver noted that 'curb and gutter section' form of building would be preferred. He noted the review process, retention ponds and side planks, among other aspects, would also be considered.

**AGENDA ITEM 19****Discuss and take appropriate action on jail/courthouse annex expansion.**

Ed Lee addressed the Court.

**AGENDA ITEM 20****Consider approving resolution supporting the Blood Center at Round Rock.**

Charles Carter, a Georgetown resident and 30.5-gallon blood donor, introduced Dolly Mogonye, the Donor Advocate at The Blood Center at Round Rock and The Blood and Tissue Center of Central Texas, who addressed the Court.

Moved: **Commissioner Boatright**

Seconded: **Commissioner Hays**

Motion: To approve a resolution supporting the Blood Center at Round Rock, a satellite office of The Blood and Tissue Center of Central Texas in Austin.

Vote: 2 – 0 – 1. **Commissioner Curlee** abstained.

< Attachment >